COMPLETION REPORT

1. Name of Work : **CONSTRUCTION OF RCC DRAIN AT MANJUNATHANAGAR 6TH CROSS IN WARD NO.14**
2. Sanctioned Estimate No. & Dt : EE/DS/Est/255/11-12
3. Head of Account which is Chargeable : P1771
4. Work Order No. & Dt : EE/DD/WO/229/12-13 D: 23-11-12
5. Name of Contractor : **SRI.PUNEETH KUMAR C**
6a. Time stipulated for completion of work : 90 days
b. Date of Starting : 23-11-12
c. Date of Completion : 28-1-13
d. Delay in execution of work : -
7. Measurement recorded in : M.B. No. 1664 Page No. 166371 to 166375
8. Check measurement of the Asst. : M.B. No. 1664 Page No. 166371 to 166375
   Asst. Exe. Eng. / Exe. Eng : AEE (DSD)
9. Name of the Office / Official incharge of the work :
10. a) Asst. Engineer : Sri. Pavithra
    b) Asst. Exe. Engineer : Gopalappa

Sanctioned estimated amount	Amount claims as per actually vide as per bills	DIFFERENCE	
		Excess	Savings
1999000=00	1817542=00	—	181458=00

1) Certified that the above work has been completed within the stipulated time noted in the work order.
2) Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

ASST. ENGINEER

ASST. EXECUTIVE ENGINEER
SUB DIVISION
BRUHATH BANGALORE MAHANAGARA PALIKE

EXECUTIVE ENGINEER 30/5/13

~~ACCOUNTS SUPTD.~~

Bruhat Bangalore Mahanagara Palike,
Dasarahalli Zone, Bangalore-57.

ಮುಖ್ಯ ಲೆಕ್ಕಾಧಿಕಾರಿಯವರು
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ದಾಸರಹಳ್ಳಿ ವಲಯ, ಬೆಂಗಳೂರು